

**Minutes of Review Meeting of OUIDF Funded Projects held on 22.09.2017 at 4:00 pm in  
the Conference Hall of H&UD Department, Secretariat**

List of participants is given in Annexure.

Secretary OUIDF cum Special Secretary, H&UDD presided over the meeting. After a detailed review, the following decisions were taken.

**5 TPD Decentralized Waste Processing Facility at TTS Gadakana, BMC**

- Deputy Commissioner, BMC asked for details of cost relating to setting up of the 5 TPD Plant at Gadakana. BMC and OUIDF PDA Officials may re-analyse the components and costing for the civil portion.
- SWM Expert of OUIDF shall provide the BMC Engineers with all the documents relating to the visit which was undertaken by him along with Director SBM to similar plants in Pune and Bangalore. BMC Engineers may undertake further visits to the site to familiarize themselves with the process and the requirements of the plants.

**Modern Abattoir at Gadakana**

- BMC to extend the Bid Submission date for the RFP for selection of Operator for Modern Abattoir. In order to increase the participation in the Tender, BMC to contact prospective Bidders and make necessary modification in the RFP to make it more competitive.

**Meat Market at Ghatikia and Unit-IV, BMC**

- The expected completion date of Meat Market Ghatikia is November 2017 and for Meat Market at Unit – IV is January 2018. BMC to initiate the shop allotment process so as to avoid delays.
- The Bill amounting to Rs. 35.78 Lakhs is pending since last 2 months. The same may be brought to the notice of Commissioner.


**Reclamation of Water Bodies in Bhubaneswar**

- BMC to commence work at all the Water Bodies by 1<sup>st</sup> Week of October (post monsoon).
- There has been a delay in the progress of Laxmisagar Pond. Waste Water diversion work for Laxmisagar pond to commence from 1<sup>st</sup> Week of October (post monsoon).
- The Ponds completed by BMC (like Maa Ugalamani pond and Bhotapada pond) do not have railing on the periphery of the Water Body. It was agreed that the 1.5 feet parapet provided at the tanks should be sufficient since the Ponds are relatively shallow in nature and necessary precautionary signage shall be provided.



### Reclamation of Water Bodies in Sambalpur

- There has been a delay of 4 months in the completion of Motijharan Pond in SMC. Executive Engineer updated that the raw materials for stone packing of embankment has already reached the site and all the balance work shall be completed by December.



(P. K. Jha)

Secretary OUIDF-cum -Special Secretary, H&UDD