

No. 631/OUIDF, Dated: 08.07.2016
OUIDF-75/2014 (Vol-II)

From
R. C. Kar,
F.A.-cum-Administrative Officer, OUIDF

To
The Commissioner, Bhubaneswar Municipal Corporation (BMC)
The Vice Chairman, Bhubaneswar Development Authority (BDA)
The Engineer-in-Chief, PHEO
The Chief Engineer, PHEO
The Chief Engineer-cum-Engineer Member, BDA
The Chief Engineer & Member Secretary, Odisha Water Supply and Sewerage Board (OWSSB)
The Commissioner, Cuttack Municipal Corporation (CMC)
The Administrator, Sambalpur Municipal Corporation (SMC)
The Commissioner, Berhampur Municipal Corporation (BeMC)
The Commissioner, Sambalpur Municipal Corporation (SMC)
The Chief Financial Officer, BMC
The City Engineer, Bhubaneswar Municipal Corporation (BMC)
The Executive Engineer, PHEO, Division-III, Bhubaneswar
The Executive Engineer, PHEO, Berhampur
The Executive Officer, Sundargarh
The Executive Officer, Udala
The General Manager, Megha Engineering Infrastructure Ltd.
The General Manager, Essel Infra Pvt. Ltd.
The General Manager, NBCC

Sub: Minutes of the 2nd Monthly Review Meeting of OUIDF, held on dated: 24th June'2016 at 5:00 P.M in the Conferebce Hall of H&UD Deptt. under the Chairmanship of the Commissioner-cum-Secretary, H&UD Deptt.

Sir,

I am directed to enclose a copy of the Minutes of the aforesaid Meeting, held in the Conference Hall of H&UD Deptt., under the Chairmanship of the Commissioner-cum-Secretary, H&UD Deptt. for your kind information and necessary action.

Encl: As above.

Yours faithfully,


F.A.-cum-Administrative Officer

8.7.16

Memo No. 632/OUIDF/75/2014 (Vol-II), dated. 08.07.2016

Copy with enclosure forwarded to P.S. to Commissioner-cum- Secretary, H&UDD with a request to place the same for kind information of the Commissioner-cum-Secretary, H&UD Deptt.


F.A.-cum-Administrative Officer

8.7.16

Memo No. 633/OUIDF/75/2014 (Vol-II), dated. 08.07.2016

Copy with enclosure forwarded to P.S. to Secretary, OUIDF & Ex-officio Special Secretary, H&UDD with a request to place the same for kind information of the Secretary, OUIDF & Ex-officio Special Secretary, H&UDD.


F.A.-cum-Administrative Officer

8.7.16

cc

Minutes of Second Monthly Review Meeting of OUIDF held on 24.06.16 at 05:00 P.M in the Conference Hall of H&UDD

List of participants is placed in Annexure.

Commissioner cum Secretary HUDD presided over the meeting.

Modern Abattoir

- The progress was reviewed. The project is behind schedule and need to be expedited.
- NBCC officials explained that because of space constraint (0.5 acres land) and non-availability of adequate storage space it is difficult to undertake concurrent construction. However, project will be completed by March 2017.
- It was suggested that the contractor shall place orders for plant and machinery at the earliest to avoid delays.
- Revised project cost to be placed in the next Board of Trustees of OUIDF for approval.

Sewerage projects of Rourkela East, Rourkela West and Sambalpur

- It was decided that disbursement can be made in September 2016 once the tender is finalized for Rourkela Sewerage system project (West).
- Agreement to be executed for Rourkela Sewerage system West project.
- Additional Rs. 55 Cr. of budgetary support to be provided to OUIDF either by way of appropriation or from supplementary budget to make disbursement. Disbursement of loan of Rs. 40 Cr. and grant of Rs. 40 Cr. can be made on receipt budgetary allocation.

Augmentation of Water Supply Project at Gopalpur NAC

- Comfort letter will be provided by H&UDD for debt servicing of OUIDF.
- BeDA will make the interest payment of 30th June 2016 from its own sources.
- Special Secretary to talk to Executive Engineer, PHEO regarding the progress of work as there is a lag in implementation vis a vis construction schedule.

Bulk Water Supply - NISER, IIT & Infocity on PPP basis

- Construction progress is lagging behind the schedule as per Concession Agreement.
- Progress will be reviewed in the meeting proposed on 25th June 2016.

Berhampur Water Supply Project

- Berhampur Municipal Corporation may pay interest out of its own funds.
- Comfort letter will be provided by H&UDD for debt servicing of OUIDF dues of 30th June 2016.

Reclamation and Peripheral Development of Three Water Bodies in Berhampur

- The project has been considerably delayed. No bidder for Haradakhandi tank even after tendering twice. Agula tank structural design to be modified and fresh DPR to be prepared due to ROB. Technical sanction of Ramalingeswar tank obtained.
- To expedite project execution, appointment of Hindustan Prefab Ltd. (a GoI undertaking) on nomination basis to take up the work may be explored as suggested by NBCC.
- Haradakhandi tender to be cancelled.

Fish Markets at Danipalli and Govindtola in Sambalpur by SMC

- Views of OSPCB/OWSSB to be obtained on the need for effluent treatment.
- Construction of Danipalli market would be completed by September 2016 excluding Effluent Treatment Plant.

Reclamation of Seven Water Bodies in Sambalpur

- OUIDF need not look into issues relating to ownership of land.
- The land ownership issues are to be addressed by the concerned municipality and the District Administration.
- Revalidation of sanction to be done.
- Provision of Hybrid toilets under Swachh Bharat Mission may be explored at all water body sites.

Reclamation of 14 Water Bodies by Bhubaneswar Municipal Corporation

- BMC may install Hybrid toilets at all water body locations under the Swachh Bharat Mission.
- Revalidation of sanction to be done.
- Technical sanction from EIC PHEO to be obtained for Laxmisagar and Sunderpada tank.

Wet Market at Unit IV and Ghatikia by Bhubaneswar Municipal Corporation

- Tender to be opened on 25.6.16.

Setting up of 56 vending units at Cuttack

- Project should be completed in one month.

Market complex at Patrapada, Sundergarh and Ganesh Market, Udala

- No extension of sanction for market complex projects.


Housing projects of BDA at Chandrasekharapur and Ghatikia

- Sanction need not be extended due to inordinate delay and the current uncertainties in the project. Appropriate file order from Chief Secretary may be obtained.
- Fresh proposal for new housing projects (land free from encumbrances) may be submitted by BDA for OUIDF funding.

SWM Status









- SWM projects to be conceived taking into account the land constraints and work out within the available land. Landfill/ composting can be done at 2-3 places if single parcel of land is not available. Project life can be reduced depending on land availability.
- SWM project which have been proposed in critically polluted areas and categorized as "A" to be discussed with Pollution Control Board.
- Sambalpur DPR to be done quickly
- Swacchh Bharat Mission to take action for appointment of IIT Bhubaneswar for vetting of DPRs
- OUIDF may induct a Solid Waste Management expert to expedite the project development and implementation

The meeting ended with thanks to the Chair and the Participants.


Commissioner cum Secretary H&UDD

ATTENDANCE SHEET

**Review Meeting held on 24th June'2016 at 03.30 P.M in the Conference Hall of
Commissioner-cum-Secretary, H&UD Deptt.**

Sl. No.	Name	Designation	Contact No.	Signature
1.	Shri. G. Mathi Vathanan, IAS	Commissioner-cum-Secretary, H&UD Deptt.	0674-2536903	
2.	Shri. S.K.Ratho, IFS	Secretary, OUIDF & Ex-Officio Special Secretary, H&UD Deptt.	0674-2391395	
3.	Shri Dwipayan Pattanaik	City Engineer, BMC	8895357579	
4.	Shri R.N.Mallick	Executive Engineer, BMC	9437089388	
5.	Shri Kedar Chadra Khatua	City Engineer, BeMC	9938390911	
6.	Shri B.D.Mishra	NBCC		
7.	Shri R.C.Kar	F.A.-cum-Administrative Officer, OUIDF	9437487788	
8.	Shri B.P.Rayaguru	Sr. Project Manager, OUIDF		
9.	Shri. R. Manivannan	Team Leader, PDA, OUIDF	97704478988 R. Manivannan	R. Manivannan
10.	V.K.Goel	Gm, NBCC	7752008738	
11.	B.D. Mishra	PECC, NBCC	7752008722	
12.				
13.				
14.				
15.				